

# South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project



**Weekly Project Update (Issued on July 1, 2022)**  
**Town of Deerfield, MA**

## WORK PERFORMED DURING THE WEEK OF JUNE 27, 2022

- Contractor began UV equipment and monorail installation in the Process Building.
- Contractor continued constructing forms for the proposed Secondary Clarifier base.
- Contractor continued electrical installation in the Process Building basement.
- Contractor continued siding construction and installed HVAC equipment for the Headworks Building.

## KEY WORK ELEMENTS

- Process Building Basement Electrical
- Headworks Building Siding
- Secondary Clarifier Base Forming

## WORK ANTICIPATED DURING THE WEEK OF JULY 4, 2022

- Contractor plans to continue constructing forms for the proposed Secondary Clarifier base.
- Contractor plans to set truss plates and trusses for the Process Building.

## CONTACT INFORMATION


Justin Skelly, P.E.  
Senior Project Manager  
413-567-6310 (x703)  
[justin.skelly@dpcengineering.com](mailto:justin.skelly@dpcengineering.com)



*Process Building  
UV Equipment*



*Headworks Building (Looking West)*




*Process Building Basement Lighting*



*Process Building Monorail*



*Headworks Building HVAC Unit*



*Secondary Clarifier Slab Construction*