

# South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project

*Weekly Project Update (Issued on May 27, 2022)  
Town of Deerfield, MA*



## WORK PERFORMED DURING THE WEEK OF MAY 23, 2022

- Contractor poured interior wall and curb in the Process Building and continued installing site piping around building.
- Contractor installed clarifier piping from the sump to the outer limits of the proposed Secondary Clarifier.
- Contractor completed modifications to the grit chamber in the Headworks Building.

## KEY WORK ELEMENTS

- Process Building Floor Construction
- Secondary Clarifier Sump Piping
- Process Building Site Piping

## WORK ANTICIPATED DURING THE WEEK OF MAY 30, 2022

- Contractor plans to begin masonry walls for the Process Building and continue associated site piping and backfilling.
- Contractor plans to begin building the clarifier slab base.
- Contractor plans to begin installing wall panels for the Headworks Building.

## CONTACT INFORMATION

Justin Skelly, P.E.  
Senior Project Manager  
413-567-6310 (x703)  
[justin.skelly@dpcengineering.com](mailto:justin.skelly@dpcengineering.com)



*Secondary Clarifier Sump and Associated Piping*

*Process Building Floor Construction (Looking East)*



*Process Building Interior Wall  
(Looking Southeast)*



*Process Building Site Piping*

