

South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project

*Weekly Project Update (Issued on April 22, 2022)
Town of Deerfield, MA*



KEY WORK ELEMENTS

- Aeration Basin Cleaning and Inspection
- Process Building UV Wall
- Secondary Clarifier Excavation

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com

WORK PERFORMED DURING THE WEEK OF APRIL 18, 2022

- Contractor finished cleaning Aeration Basin No.1 in preparation for concrete repairs to existing walls. Structural inspection performed.
- Contractor continued installing pipe connections to the Process Building in preparation to backfill.
- Contractor poured concrete to form UV Wall in Process Building.
- Contractor continued excavating for Proposed Secondary Clarifier.

WORK ANTICIPATED DURING THE WEEK OF APRIL 25, 2022

- Contractor plans to begin forming Process Building floor.
- Contractor plans to continue excavating for Proposed Secondary Clarifier and install shoring for sump.
- Contractor plans to continue cleaning Aeration Basin No.1.



Process Building UV Wall



Aeration Basin No.1 Structural Inspection



Secondary Clarifier Excavation