

South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project

*Weekly Project Update (Issued on April 8, 2022)
Town of Deerfield, MA*



KEY WORK ELEMENTS

- Process Building Damproofing
- Bypass Setup
- Headworks Hoist

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com

WORK PERFORMED DURING THE WEEK OF APRIL 4, 2022

- Contractor finished damproofing the Process Building walls.
- Contractor demolished influent chamber and setup bypass to aeration basin to prepare for continued excavation of the proposed Secondary Clarifier.
- Contractor installed hoist on monorail in Headworks Building.

WORK ANTICIPATED DURING THE WEEK OF APRIL 11, 2022

- Contractor plans to begin backfilling the Process Building and installing pipe connections.
- Contractor plans to continue excavating for the Secondary Clarifier.



Process Building Interior (Looking West)



Process Building Damproofing (Looking East)



Bypass Setup Discharge Point



Headworks Monorail and Hoist