

# South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project

*Weekly Project Update (Issued on February 4, 2022)  
Town of Deerfield, MA*



## KEY WORK ELEMENTS

- Process Building Wall Construction

## CONTACT INFORMATION


Justin Skelly, P.E.  
Senior Project Manager  
413-567-6310 (x703)  
[justin.skelly@dpcengineering.com](mailto:justin.skelly@dpcengineering.com)

## WORK PERFORMED DURING THE WEEK OF JANUARY 31, 2022

- Contractor continued form installation for the Process Building foundation walls and poured concrete for north common wall.

## WORK ANTICIPATED DURING THE WEEK OF FEBRUARY 7, 2022

- Contractor plans to pour concrete pads for Headworks Building entrances and for grit dewatering unit.
- Contractor plans to pour concrete for the east and west foundation walls of the Process Building, and begin installing rebar and forms for the south foundation wall.



*Process Building Wall Construction (Looking Northeast)*



*Process Building Wall Construction (Looking West)*



*Process Building Wall Construction (Looking East)*