

South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project

*Weekly Project Update (Issued on February 18, 2022)
Town of Deerfield, MA*



KEY WORK ELEMENTS

- Process Building Wall Construction
- Headworks Building CMU Wall Painting

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com

WORK PERFORMED DURING THE WEEK OF FEBRUARY 14, 2022

- Contractor continued form and rebar installation for the Process Building foundation walls.
- Contractor began painting the exterior and interior CMU walls of the Headworks Building.

WORK ANTICIPATED DURING THE WEEK OF FEBRUARY 21, 2022

- Contractor plans to continue installing rebar and forms for the Process Building foundation walls.
- Contractor plans to continue painting inside the Headworks Building.



Headworks Building Interior Painting



Headworks Building Exterior Painting



Process Building Construction (Looking East)

