

South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project

*Weekly Project Update (Issued on December 24, 2021)
Town of Deerfield, MA*



KEY WORK ELEMENTS

- Headworks Building Carpentry and Winterizing
- Process Building Foundation Construction

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com

WORK PERFORMED DURING THE WEEK OF DECEMBER 20, 2021

- Contractor installed poly sheeting around entirety of Headworks Building to reduce moisture in preparation for damproofing.
- Contractor continued rough carpentry work inside the Headworks Building.
- Contractor continued preparation for Process Building foundation rebar and walls.

WORK ANTICIPATED DURING THE WEEK OF JANUARY 3, 2021

- Contractor plans to install forms and rebar for construction of the Process Building foundation walls.
- Contractor plans to continue carpentry inside Headworks Building and apply damproofing to the outside walls.



Process Building Foundation



Headworks Building Winterizing