

South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project

*Weekly Project Update (Issued on January 7, 2021)
Town of Deerfield, MA*



KEY WORK ELEMENTS

- Headworks Building Influent Piping and Concrete Pad Prep
- Process Building Foundation Construction

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com

WORK PERFORMED DURING THE WEEK OF JANUARY 3, 2021

- Contractor poured infill concrete along bottom of Headworks channels to raise grade to design elevation.
- Contractor extended influent 30-inch pipe north from Headworks Building in order to prepare exterior pad outside north entrance.
- Contractor installed rebar for common wall between proposed Process Building and existing Aeration Basin.

WORK ANTICIPATED DURING THE WEEK OF JANUARY 10, 2021

- Contractor plans to continue rebar installation and begin form installation for the Process Building foundation walls.
- Contractor plans to pour exterior concrete pad outside north entrance of Headworks Building.



Process Building Foundation



Headworks Building Influent Pipe



Headworks Building Exterior Pad Prep