

South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project

*Weekly Project Update (Issued on December 10, 2021)
Town of Deerfield, MA*



KEY WORK ELEMENTS

- Headworks Building Carpentry and Electrical Work
- Process Building Slab Construction

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com

WORK PERFORMED DURING THE WEEK OF DECEMBER 6, 2021

- Contractor began wood framing for the Headworks Building doors and windows.
- Contractor continued rough electrical work inside the Headworks Building.
- Contractor completed rebar installation for remainder of Process Building slab.

WORK ANTICIPATED DURING THE WEEK OF DECEMBER 13, 2021

- Contractor plans to pour concrete to form remaining slab for the Process Building foundation.
- Contractor plans to continue rough electrical work inside the Headworks Building.
- Contractor plans to pour exterior concrete pad on the North side of Headworks Building.



Headworks Electrical Work



Headworks Building (Looking West)



Process Building Slab Rebar