

# South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project



**Weekly Project Update (Issued on November 12, 2021)  
Town of Deerfield, MA**

## **WORK PERFORMED DURING THE WEEK OF NOVEMBER 8, 2021**

- Contractor completed lintel installation in Headworks Building.
- Masonry work completed over door lintels, and building slab preparation work performed.
- UV Disinfection System equipment delivered and stored safely on site.
- Contractor secured Headworks Building channels for safety.

## **KEY WORK ELEMENTS**

- Headworks Building Masonry Work
- Process Building Excavation and Slab Preparation

## **CONTACT INFORMATION**

Justin Skelly, P.E.  
Senior Project Manager  
413-567-6310 (x703)  
[justin.skelly@dpcengineering.com](mailto:justin.skelly@dpcengineering.com)

## **WORK ANTICIPATED DURING THE WEEK OF NOVEMBER 15, 2021**

- Contractor to install top plate in Headworks Building and begin roof truss installation.
- Contractor to complete Process Building slab preparation and begin to install foundation forms.



*Headworks Building Slab Preparation*



*Headworks Building Lintel Installation*



*Process Building Excavation and Slab Preparation*

*DPC Engineering, LLC • Progressive Solutions for Municipal Infrastructure*