

South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project



**Weekly Project Update (Issued on September 10, 2021)
Town of Deerfield, MA**

WORK PERFORMED DURING THE WEEK OF SEPTEMBER 6, 2021

- Contractor continued construction of forms for the proposed Headworks Building foundation walls and completed an additional concrete pour for the footings.
- Contractor continued excavation for the proposed secondary clarifier and prepared to install shoring.

WORK ANTICIPATED DURING THE WEEK OF SEPTEMBER 13, 2021

- Contractor plans to continue construction of forms for Headworks Building foundation walls and pour concrete to form south wall.
- Contractor plans to install shoring in the excavation for the proposed secondary clarifier.

KEY WORK ELEMENTS

- Secondary Clarifier Excavation
- Headworks Building Foundation Construction

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com



Headworks Building foundation wall forms



Headworks Building foundation footing pour



Excavation for proposed secondary clarifier