

South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project



**Weekly Project Update (Issued on August 27, 2021)
Town of Deerfield, MA**

WORK PERFORMED DURING THE WEEK OF AUGUST 23, 2021

- Contractor performed water tightness test of grit removal structure (full height). Result: Pass.
- Contractor secured side slopes of clarifier excavation.
- Contractor power washed and began cleaning scum off of aeration tank base in preparation for concrete repairs.
- Contractor backfilled around grit removal structure and began preparing forms for Headworks Building foundation.

WORK ANTICIPATED DURING THE WEEK OF AUGUST 30, 2021

- Contractor plans to continue construction of footings for headworks building.
- Contractor plans to continue excavation for the proposed secondary clarifier.
- Contractor plans to begin repairs on the aeration basin.

KEY WORK ELEMENTS

- Grit Removal System tank water tightness test
- Aeration Basin cleaning
- Headworks Building foundation footings

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com



Watertightness test on Grit Removal System tank



Clarifier excavation side slope stabilization



Headworks Building foundation footing forms



Aeration Basin cleaning