

South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project

*Weekly Project Update (Issued on July 23, 2021)
Town of Deerfield, MA*



WORK PERFORMED DURING THE WEEK OF JULY 19, 2021

- Contractor poured the concrete grit chamber slab for the proposed Headworks Building.
- Contractor began demolition of existing 4-foot-thick concrete slab.
- Contractor built circular wooden form for grit chamber structure.

WORK ANTICIPATED DURING THE WEEK OF JULY 26, 2021

- Contractor plans to pour concrete inside grit chamber structure forms.
- Contractor plans to finish demolition and removal of existing concrete slab.
- Contractor plans to install end footings for the proposed Headworks Building.

KEY WORK ELEMENTS

- Concrete pour
- Grit Chamber Forms
- Demolition of existing concrete

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com



Demolition of 4-foot-thick concrete slab with hydraulic hammer



Completed grit chamber slab and forms