

# South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project



**Weekly Project Update (Issued on July 30, 2021)  
Town of Deerfield, MA**

## **WORK PERFORMED DURING THE WEEK OF JULY 26, 2021**

- Contractor began installing rebar for grit chamber structure.
- Contractor completed demolition of existing concrete slab.
- Contractor began construction of outer form for grit chamber.
- Contractor received deliveries of precast concrete structures and pipe fittings.

## **WORK ANTICIPATED DURING THE WEEK OF AUGUST 2, 2021**

- Contractor anticipates rebar delivery to finish grit chamber.
- Contractor plans to continue construction of outer form for grit chamber.
- Contractor plans to pour concrete inside grit chamber construction forms following completion of rebar and forms.

## **KEY WORK ELEMENTS**

- Grit Chamber Forms
- Demolition of existing concrete

## **CONTACT INFORMATION**

Justin Skelly, P.E.  
Senior Project Manager  
413-567-6310 (x703)  
[justin.skelly@dpcengineering.com](mailto:justin.skelly@dpcengineering.com)



*Inner wood form for grit chamber*



*Construction of outer wood form for grit chamber*