

South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project



**Weekly Project Update (Issued on August 5, 2022)
Town of Deerfield, MA**

WORK PERFORMED DURING THE WEEK OF AUGUST 1, 2022

- Contractor completed installation of waterproof membrane on the Process Building roof.
- Contractor continued mechanical piping installation and installed electrical pump panel in the Process Building basement.
- Contractor began installation of pressure treated (PT) framing for windows and doorways in the Process Building.
- Contractor began rebar installation for the proposed Secondary Clarifier walls.

KEY WORK ELEMENTS

- Process Building Waterproof Membrane Application
- Secondary Clarifier Wall Construction

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com

WORK ANTICIPATED DURING THE WEEK OF AUGUST 8, 2022

- Contractor plans to continue wall construction for the proposed Secondary Clarifier.
- Contractor plans to install ceiling in the Headworks Building.
- Contractor plans to continue installing electrical conduit in the Process Building.



Process Building Roof Waterproof Membrane



Process Building Windows and Doors PT Trims Installation



Secondary Clarifier Construction Looking (South)



Secondary Clarifier Construction Looking (North)



Process Building Basement Electrical Pump Panel and Mechanical Installation

