

South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project



**Weekly Project Update (Issued on August 12, 2022)
Town of Deerfield, MA**

WORK PERFORMED DURING THE WEEK OF AUGUST 8, 2022

- Contractor continued wall construction for the proposed Secondary Clarifier.
- Contractor completed rebar installation for the proposed Aeration Basin Influent Flow Distribution Channel.
- Contractor completed installation of steel grating to cover the sewage channel in the Headworks Building.
- Contractor began installation of screening system process water piping in the Headworks Building.
- Contractor continued installation of 24-inch sewer line to connect the proposed Secondary Clarifier to the Process Building.

KEY WORK ELEMENTS

- Aeration Basin Influent Flow Distribution Channel Construction
- Secondary Clarifier Wall Construction
- 24-inch Sewer Piping Installation
- Headworks Building Screening System Process Water Piping Installation

WORK ANTICIPATED DURING THE WEEK OF AUGUST 15, 2022


- Contractor plans to pour first wall section for the proposed Secondary Clarifier and Aeration Basin Influent Flow Distribution Channel.
- Contractor plans to install gable end framing for the Process Building roof.
- Contractor plans to continue miscellaneous mechanical and electrical installation in both the Process and Headworks Building.

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com



Secondary Clarifier Wall Construction



Aeration Basin Influent Flow Distribution Channel Construction



Headworks Building Screening System Process Water Piping



Headworks Building Steel Grating



24-Inch Sewer Line Installation

