

South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project

*Weekly Project Update (Issued on August 19, 2022)
Town of Deerfield, MA*



WORK PERFORMED DURING THE WEEK OF AUGUST 15, 2022

- Contractor completed concrete pours for Secondary Clarifier wall section and Aeration Basin Flow Distribution Channel floor.
- Contractor completed ceiling installation in the equipment room of the Headworks building and began ceiling installation in the electrical room.
- Contractor completed rebar installation and began constructing forms for the Aeration Basin Flow Distribution Channel.
- Contractor continued installation of 18-inch PVC drain and 24-inch PVC sewer site piping.

WORK ANTICIPATED DURING THE WEEK OF AUGUST 22, 2022

- Contractor plans to continue forming the Secondary Clarifier walls.
- Contractor plans to continue constructing the Aeration Basin Flow Distribution Channel.
- Contractor plans to continue electrical and mechanical installations in the Process Building.

KEY WORK ELEMENTS

- Aeration Basin Flow Distribution Structure Construction
- Headworks Building Ceiling Installation
- 18-inch Drain and 24-inch Sewer PVC Site Piping Installation

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com



Secondary Clarifier Wall Construction



Aeration Basin Flow Distribution Channel



Headworks Building Ceiling



PVC Site Piping Installation



Process Building Gable Construction (Looking West)