

South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project



Weekly Project Update (Issued on September 2, 2022)
Town of Deerfield, MA

WORK PERFORMED DURING THE WEEK OF AUGUST 29, 2022

- Contractor completed sheathing on the South and East side of the Process Building.
- Contractor completed concrete pour for Secondary Clarifier wall section 3.
- Kohler Emergency Generator was delivered to the site.
- Contractor began installation of interior grating and water piping in the Headworks Building.
- Contractor set steel Beams in Aeration Basin Influent Structure walls.
- Contractor began installing drain piping for the Process Building.

KEY WORK ELEMENTS

- Secondary Clarifier Wall Section Concrete Pour
- Installation of Sheathing on the Process Building
- Headworks Building Interior Grating and Water Piping Installation

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com

WORK ANTICIPATED DURING THE WEEK OF SEPTEMBER 6, 2022

- Contractor plans to continue construction of the Secondary Clarifier walls.
- Contractor plans to continue installing sheathing on the Process Building.
- Contractor plans to set up a second bypass system.



Process Building (Looking West)



Secondary Clarifier Wall Section Concrete Pour



Kohler Emergency Generator Delivered




Interior Grating in the Headworks Building



Water Piping in the Headworks Building



Steel Beam Installation in Aeration Basin Influent Structure Walls



Drain Pipe Installation