

South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project



**Weekly Project Update (Issued on September 23, 2022)
Town of Deerfield, MA**

WORK PERFORMED DURING THE WEEK OF SEPTEMBER 19, 2022

- Contractor completed concrete pour for final Secondary Clarifier wall section.
- Contractor continued installation of electrical duct bank.
- Contractor continued painting the Process Building Basement.
- Contractor continued installation of UV system piping for the Process Building.
- Contractor began trim installation on the exterior walls of the Process Building.
- Contractor continued installation of 24-inch PVC sewer piping.

KEY WORK ELEMENTS

- Final Secondary Clarifier Wall Section Pour
- 24-inch Sewer Pipe Installation
- Electrical Duct Bank Installation

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com

WORK ANTICIPATED DURING THE WEEK OF SEPTEMBER 26, 2022

- Contractor plans to conduct a water tightness test on the Secondary Clarifier.
- Contractor plans to continue trim and siding installation on the Process Building walls.
- Contractor plans to continue installation of 24-inch PVC sewer piping.
- Contractor plans to continue installation of the electrical duct bank.



Secondary Clarifier Construction



Electrical Duct Bank Installation



24-inch Sewer Pipe



UV System Piping



Process Building Basement Painting

