

South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project

*Weekly Project Update (Issued on October 6, 2022)
Town of Deerfield, MA*



WORK PERFORMED DURING THE WEEK OF OCTOBER 3, 2022

- Contractor began mounting switchgear equipment and transformers in the Process Building.
- The Secondary Clarifier underwent a successful 24-hour water tightness test.
- Contractor continued installation of 6-inch and 10-inch ductile iron piping in the lower level of the Process Building.
- Contractor began installation of metal siding panels on the east side of the Process Building.
- Contractor dismantled the bypass piping and pumps.
- Contractor completed patching of the spillway walls outside of the Process Building.

KEY WORK ELEMENTS

- Secondary Clarifier Water Tightness Test
- Ductile Iron Piping Installation in the Process Building
- Siding Installation on the Process Building

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com

WORK ANTICIPATED DURING THE WEEK OF OCTOBER 10, 2022

- Contractor plans to start backfilling the Secondary Clarifier.
- Contractor plans to continue installation of metal siding on the Process Building.
- Contractor plans to continue installation of electrical duct bank.
- Contractor plans to continue miscellaneous mechanical and electrical installations in the Process Building.



Switch Gear and Transformer Installation



Secondary Clarifier Undergoing Water Tightness Test



Process Building Lower-Level Pipe Installation



Process Building Siding Installation

