

# South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project



**Weekly Project Update (Issued on October 20, 2022)  
Town of Deerfield, MA**

## WORK PERFORMED DURING THE WEEK OF OCTOBER 17, 2022

- Contractor completed hydrant installation outside of the Headworks Building.
- Contractor continued installation of the attic hatch in the Headworks Building.
- Contractor continued installation of ductile iron piping and pipe supports in the lower level of the Process Building.
- Contractor began ceiling installation in the Process Building.
- Contractor continued miscellaneous electrical installations in the Process Building.
- Contractor completed electrical duct bank conduit installation and concrete pour from the Headworks Building to the transformer pad.

## KEY WORK ELEMENTS

- Ductile Iron Piping Installation in the Process Building
- Process Building Ceiling Installation
- Electrical Duct Bank Installation

## CONTACT INFORMATION

Justin Skelly, P.E.  
Senior Project Manager  
413-567-6310 (x703)  
[justin.skelly@dpcengineering.com](mailto:justin.skelly@dpcengineering.com)

## WORK ANTICIPATED DURING THE WEEK OF OCTOBER 24, 2022

- Contractor plans to prepare for launder slab and wall installation.
- Contractor plans to prepare for temporary winter paving and patch.
- Contractor plans to continue metal siding installation on the Process Building and begin metal roofing installation.
- Contractor plans to continue mechanical HVAC installations in the Process Building.



*Hydrant Installation*



*Attic Hatch Installation*



*Process Building Piping and Supports Installation*



*Process Building Ceiling*



*Process Building  
Electrical Work*



*Electrical Duct Bank Conduit and Concrete Pour*

