

# South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project



**Weekly Project Update (Issued on October 27, 2022)  
Town of Deerfield, MA**

## WORK PERFORMED DURING THE WEEK OF OCTOBER 24, 2022

- Contractor continued backfilling the Secondary Clarifier.
- Contractor installed temporary lighting in the Process Building.
- Contractor continued metal siding installation on the Process Building.
- Contractor completed concrete pour for plant water pads in the lower level of the Process Building.
- Contractor completed installation of overhead door at the Headworks Building.
- Contractor completed concrete pour for bollard pads at the entrance of the headworks building.

## KEY WORK ELEMENTS

- Metal Siding Installation on Process Building
- Concrete Pour for Plant Water Pads and Bollard Pads
- Headworks Building Overhead Door Installation

## CONTACT INFORMATION


Justin Skelly, P.E.  
Senior Project Manager  
413-567-6310 (x703)  
[justin.skelly@dpcengineering.com](mailto:justin.skelly@dpcengineering.com)

## WORK ANTICIPATED DURING THE WEEK OF OCTOBER 31, 2022

- Contractor plans to continue backfilling the Secondary Clarifier.
- Contractor plans to continue working on forms and rebar for the Secondary Clarifier launder slab.
- Contractor plans to begin installation of plant water piping between the Secondary Clarifier and the Aeration Basin.



*Backfilled Secondary Clarifier*



*Process Building Temporary Lighting*



*Process Building Siding Installation*



*Plant Water Pad  
Concrete Pour*



*Headworks Building  
Overhead Door Installation*



*Bollard Pads Concrete Pour*