

# South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project



**Weekly Project Update (Issued on November 17, 2022)  
Town of Deerfield, MA**

## WORK PERFORMED DURING THE WEEK OF NOVEMBER 14, 2022

- Contractor completed coring of East and West walls of Aeration Basin No. 1.
- Contractor completed metal roofing installation on the South side of the Process Building.
- Contractor completed installation of catch basin at the loading dock.
- Contractor completed concrete pour for Secondary Clarifier launder wall footing and began rebar installation for the clarifier wall.
- Contractor began forming the center wall in Aeration Basin No. 1.
- Contractor completed installation of metal wall panels on the Process Building.

## KEY WORK ELEMENTS

- Metal Roofing Installation on Process Building
- Secondary Clarifier Launder Wall Footing Concrete Pour
- Aeration Basin Center Wall Forming

## CONTACT INFORMATION

Justin Skelly, P.E.  
Senior Project Manager  
413-567-6310 (x703)  
[justin.skelly@dpcengineering.com](mailto:justin.skelly@dpcengineering.com)

## WORK ANTICIPATED DURING THE WEEK OF NOVEMBER 21, 2022

- Contractor plans to have diver plug line in active Aeration Basin.
- Contractor plans to continue installation of 14-inch ductile iron sewer tie-ins at Aeration Basin No. 1.
- Contractor plans to continue forming center wall in Aeration Basin No. 1.



*Coring Aeration Basin No. 1  
West Wall*



*Process Building Metal Roofing*



*Catch Basin at Loading Dock*



*Launder Wall Footing*



*Secondary Clarifier Wall Rebar*



*Aeration Basin  
Center Wall Forms*



*Process Building  
Metal Wall Panels*