

South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project

*Weekly Project Update (Issued on December 16, 2022)
Town of Deerfield, MA*



WORK PERFORMED DURING THE WEEK OF DECEMBER 12, 2022

- Contractor continued working on Secondary Clarifier launder wall forms and rebar.
- Contractor completed installation of ladder in Headworks Building.
- Contractor completed installation of water piping and made various connections to equipment in the Headworks Building.
- Contractor continued installation of Secondary Clarifier center column equipment.
- Contractor continued installation of UV system conduit and wiring at the Process Building.

KEY WORK ELEMENTS

- Secondary Clarifier Launder Wall Forms and Rebar Installation
- Water Piping Installation in the Headworks Building
- Secondary Clarifier Center Column Equipment Installation

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com

WORK ANTICIPATED DURING THE WEEK OF DECEMBER 19, 2022

- Contractor plans to pour final section of Secondary Clarifier launder wall.
- Contractor plans to backfill Secondary Clarifier.
- Contractor plans to continue Secondary Clarifier mechanical installations.
- Contractor plans to continue Aeration Basin No. 1 dividing wall form work.



Secondary Clarifier Launder Wall Rebar



*Ladder in
Headworks Building*



*Headworks Building
Water Piping*



*Headworks Building
Water Connections*



*Secondary Clarifier Center
Column Equipment*



*UV System Conduit
and Wiring*