

South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project



**Weekly Project Update (Issued on January 19, 2023)
Town of Deerfield, MA**

WORK PERFORMED DURING THE WEEK OF JANUARY 16, 2023

- Contractor set bridge and railings for new Secondary Clarifier.
- Contractor continued Process Building loading dock construction.
- Contractor began forms and rebar installation for effluent tank footing west of Aeration Basin No. 1 and 2.
- Contractor completed plant water tie-in north of the new Secondary Clarifier.
- Contractor continued backfilling the west side of the Secondary Clarifier.
- Contractor worked on electric disconnect panel in Headworks Building.

KEY WORK ELEMENTS

- Secondary Clarifier Bridge Installation
- Loading Dock Construction
- Effluent Tank Footing Form Construction
- Plant Water Tie-In

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com

WORK ANTICIPATED DURING THE WEEK OF JANUARY 23, 2023

- Contractor plans to continue installation of electrical duct bank.
- Contractor plans to continue working on Secondary Clarifier electrical installations.
- Contractor plans to tie rebar for Aeration Basin No. 1 dividing wall.
- Contractor plans to backfill around the Secondary Clarifier.



Secondary Clarifier Bridge



Loading Dock Construction



Effluent Tank Footing Form Construction



Plant Water Tie-In



Backfilling Secondary Clarifier



Bridge Railing Installation



Headworks Building Disconnect Panel