

South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project



**Weekly Project Update (Issued on January 26, 2023)
Town of Deerfield, MA**

WORK PERFORMED DURING THE WEEK OF JANUARY 23, 2023

- Contractor continued running wires for miscellaneous HVAC equipment and controls in the Headworks Building.
- Contractor completed raising yard hydrant to grade between Secondary Clarifier and Aeration Tank.
- Contractor began backfilling between Secondary Clarifier and Aeration Tank.
- Contractor completed form removal at new Process Building loading dock.
- Contractor continued working on forms for Influent Wall structure between the Aeration tanks.
- Contractor completed installation of railings at Secondary Clarifier bridge.

KEY WORK ELEMENTS

- Raising Yard Hydrant to Grade
- Loading Dock Form Removal
- Influent Wall Structure Form Installation

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com

WORK ANTICIPATED DURING THE WEEK OF JANUARY 30, 2023


- Contractor plans to continue working on Influent Wall structure between the Aeration tanks.
- Contractor plans to continue backfilling Secondary Clarifier.
- Contractor plans to complete installation of electrical duct bank between the Headworks and Process Buildings.
- Contractor plans to begin running conduit to electrical panel at the Secondary Clarifier.



Miscellaneous Electrical in Headworks Building



Raising Yard Hydrant



Loading Dock after Form Removal



Influent Wall Structure Construction



Secondary Clarifier Bridge Railings

