

# South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project



**Weekly Project Update (Issued on April 6, 2023)**  
**Town of Deerfield, MA**

## WORK PERFORMED DURING THE WEEK OF APRIL 3, 2023

- Contractor continued farmland restoration.
- Contractor completed rebar installation for Aeration Basin No. 1 Channel walls.
- Contractor began installing conduit at Secondary Clarifier No. 1 for power.
- Contractor completed pressure test for plant water line in Process Building.
- Contractor completed form removal for Aeration Basin No. 1 walkway.
- Contractor continued control panel wiring in the Process and Headworks Buildings.
- Contractor set generator on concrete generator pad.

## KEY WORK ELEMENTS

- Farmland Restoration
- Plant Water Line Pressure Test
- Set Generator

## CONTACT INFORMATION

Justin Skelly, P.E.  
Senior Project Manager  
413-567-6310 (x703)  
[justin.skelly@dpcengineering.com](mailto:justin.skelly@dpcengineering.com)

## WORK ANTICIPATED DURING THE WEEK OF APRIL 10, 2023

- Contractor plans to continue farmland restoration.
- Contractor plans to continue control panel wiring in Process and Headworks Buildings.
- Contractor plans to set slide gates in Aeration Basin No. 1.
- Contractor plans to form and pour last section of Aeration Basin No. 1 Channel wall.




*Farmland Restoration*



*Aeration Basin Channel Walls  
Rebar Installation*



*Secondary Clarifier  
Electrical Work*



*Plant Water Line  
Pressure Test*



*Aeration Basin Walkway  
Form Removal*



*Control Panel Wiring*



*Setting Generator*