

South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project

*Weekly Project Update (Issued on April 21, 2023)
Town of Deerfield, MA*



WORK PERFORMED DURING THE WEEK OF APRIL 17, 2023

- Contractor continued concrete rubbing and form removal for Aeration Basin No. 1 walls.
- Contractor continued miscellaneous HVAC wiring in the Process Building.
- Contractor continued installation of Aeration Basin No. 1 slide gates.
- Contractor continued backfilling around Secondary Clarifier and Aeration Basin No. 1 north wall.
- Contractor continued farmland restoration/site grading.
- Contractor continued installation of Process Building handrails.

KEY WORK ELEMENTS


- Aeration Basin No. 1 Slide Gate Installation
- Farmland Restoration/Site Grading
- Process Building Handrail Installation

CONTACT INFORMATION


Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com

WORK ANTICIPATED DURING THE WEEK OF APRIL 24, 2023

- Contractor plans to pour final section of Aeration Basin No. 1 wall extension.
- Contractor plans to continue installation of Process Building handrails.
- Contractor plans to install remaining HVAC in the Process Building.
- Contractor plans to continue miscellaneous site grading and farmland restoration.



Aeration Basin No. 1 Wall Concrete Rubbing



Process Building HVAC




Aeration Basin Slide Gates



Secondary Clarifier Backfilling



Site Grading/Farmland Restoration



Process Building Handrails