

# South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project



**Weekly Project Update (Issued on May 12, 2023)**  
**Town of Deerfield, MA**

## WORK PERFORMED DURING THE WEEK OF MAY 8, 2023

- Contractor continued installation of Process Building loading dock and Secondary Clarifier No. 1 staircases.
- Contractor continued site grading and farmland restoration.
- Contractor completed concrete pour for staircase footings at Process Building.
- Contractor completed concrete pour for Aeration Basin No. 1 north wall channel.
- Contractor connected Secondary Clarifier No. 1 to temporary power.
- Contractor continued miscellaneous concrete rubbing and grinding in Aeration Basin No. 1.
- Contractor prepped RAS pump electrical boxes for mounting in Process Building.
- Contractor began HVAC system condenser installation on the backside of the Process Building.

## KEY WORK ELEMENTS

- Loading Dock/Clarifier Staircase Installation
- Site Grading/Farmland Restoration
- Connected Clarifier to Temporary Power
- HVAC System Condenser Installation

## CONTACT INFORMATION

Justin Skelly, P.E.  
Senior Project Manager  
413-567-6310 (x703)  
[justin.skelly@dpcengineering.com](mailto:justin.skelly@dpcengineering.com)

## WORK ANTICIPATED DURING THE WEEK OF MAY 15, 2023

- Contractor plans to pour Aeration Tank sloped fill.
- Contractor plans to continue Grit Pump installation.
- Contractor plans to continue site grading and farmland restoration.
- Contractor plans to install remaining HVAC instrumentation.



Loading Dock Staircase



Site Grading/Farmland Restoration



Staircase Footings Pour



Aeration Basin Wall Channel Pour




Clarifier Prep



Aeration Basin Concrete Rubbing



RAS Pump Electrical Boxes and Mounting Equipment



HVAC System Condenser