

# South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project



**Weekly Project Update (Issued on May 19, 2023)  
Town of Deerfield, MA**

## WORK PERFORMED DURING THE WEEK OF MAY 15, 2023

- Contractor continued installation of Process Building loading dock and Secondary Clarifier No. 1 staircases and handrails.
- Contractor continued site grading and farmland restoration.
- Contractor continued miscellaneous concrete rubbing and grinding in both Aeration Basin No. 1 and 2.
- Contractor continued installation of HVAC instrumentation in the Process Building.
- Contractor completed mounting of RAS pump electrical boxes and began wiring for pump installation in the Process Building.
- Contractor completed pressure test of WAS and Portable Water lines.
- Contractor completed concrete pour of sloped fill in Aeration Basin No. 1.

## KEY WORK ELEMENTS

- Aeration Basin No. 1 Sloped Fill Construction
- Loading Dock/Clarifier Staircase Installation
- Site Grading/Farmland Restoration

## CONTACT INFORMATION

Justin Skelly, P.E.  
Senior Project Manager  
413-567-6310 (x703)  
[justin.skelly@dpcengineering.com](mailto:justin.skelly@dpcengineering.com)

## WORK ANTICIPATED DURING THE WEEK OF MAY 22, 2023

- Contractor plans to pour grout in Secondary Clarifier No. 1.
- Contractor plans to install scum piping in Aeration Basin No. 1.
- Contractor plans to install VFD pumps.
- Contractor plans to install gate operator.



RAS Pump Electrical Boxes



Process Building Loading Dock




Site Grading/Farmland Restoration



HVAC System Condenser and Vent Cap



Water Line Pressure Test



Aeration Basin Sloped Fill

