

South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project



Weekly Project Update (Issued on June 9, 2023)
Town of Deerfield, MA

WORK PERFORMED DURING THE WEEK OF JUNE 5, 2023

- Contractor completed leveling grout pour for Secondary Clarifier No. 2.
- Contractor completed start up test of new generator.
- Contractor continued watertightness test of Aeration Basin No. 1.
- Contractor continued site grading and farmland restoration.
- Contractor installed rip rap and loam on slope of the farmland.
- Contractor completed modification of drainage for the Operations Building loading dock.
- Contractor continued wiring installation for both the Process and Headworks Buildings.

KEY WORK ELEMENTS


- Site Grading/Farmland Restoration
- Secondary Clarifier No. 2 Leveling Grout Pour
- Process and Headworks Buildings Electrical Wiring Installation

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com

WORK ANTICIPATED DURING THE WEEK OF JUNE 12, 2023

- Contractor plans to start Operations Building Roofing.
- Contractor plans to install grit pump and aerator conduit.
- Contractor plans to continue site grading.
- Eversource plans to install main power feed.



Process Building Electrical Wiring Installation



Farmland Slope Rip Rap and Loam




Aeration Basin No. 1 Watertightness Test



Secondary Clarifier No. 2 Leveling Grout Pour



Generator Startup Test



Loading Dock Drain