

South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project



Weekly Project Update (Issued on July 14, 2023)
Town of Deerfield, MA

WORK PERFORMED DURING THE WEEK OF JULY 10, 2023

- Contractor completed installation of 24-inch tie-in at the Influent Channel.
- Contractor continued installation of Operations Building roof.
- Contractor began installation of floating aerators in Aeration Basin No. 1.
- Contractor began testing the Influent totalizer in the Headworks Building.
- Contractor began wiring for connection of the Secondary Clarifier No. 2 outside secondary control panel.
- Contractor continued electrical conduit installation for aerators and mixers in the Aeration Tank.
- Contractor completed installation of bypass piping and pump for fluid tank swap.

KEY WORK ELEMENTS

- Influent Channel 24-inch Tie-in Installation
- Operation Building Roof Installation
- Aeration Basin No. 1 Aerators Installation

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com

WORK ANTICIPATED DURING THE WEEK OF JULY 17, 2023

- Contractor plans to complete temporary startup of the new aerators.
- Contractor plans to complete Operations Building roof installation.
- Contractor plans to begin fluid tank swap.



Fluid Tank Swap Bypass Pump and Piping

Operations Building Roof

Aeration Basin No. 1 Aerators Installation



Secondary Clarifier No. 2
Control Panel

Influent Totalizer

Influent Channel Tie-in