

South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project



**Weekly Project Update (Issued on August 11, 2023)
Town of Deerfield, MA**

WORK PERFORMED DURING THE WEEK OF AUGUST 7, 2023

- Contractor continued installation of rebar and forming and completed concrete pour for the North and West walls of the Aeration Basin North Tank wall extension.
- Contractor continued installation of rebar and forming for the center column in the Aeration Basin North Tank.
- Contractor completed filling and activation of Secondary Clarifier No. 2 and began pumping down Secondary Clarifier No. 1.
- Contractor began connection of potable water service to the Headworks Building.
- Contractor began installation of handrails in Aeration Basin No. 2.
- Contractor began rough site grading between the Operations Building and Secondary Clarifier No. 1.
- Contractor began installation of conduits for exterior lighting in the Effluent Building.

KEY WORK ELEMENTS

- Aeration Basin North Tank Wall Extension Construction
- Aeration Basin North Tank Center Column Construction
- Aeration Basin No. 2 Handrails Installation

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)

justin.skelly@dpcengineering.com

WORK ANTICIPATED DURING THE WEEK OF AUGUST 14, 2023

- Contractor plans to continue rough site grading.
- Contractor plans to complete concrete pour for the Aeration Basin North Tank wall extension.
- Contractor plans to continue installation of rebar for the Aeration Basin North Tank center column.



Aeration Basin North Tank Center Column

Aeration Basin North Tank Wall Extension Construction



Headworks Building Potable Water Connection

Aeration Basin No. 2 Handrails

Site Grading