

# South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project



**Weekly Project Update (Issued on October 12, 2023)  
Town of Deerfield, MA**

## WORK PERFORMED DURING THE WEEK OF OCTOBER 9, 2023

- Contractor completed new fence post installation.
- Contractor began installing new fence at WWTF entrance.
- Contractor completed removal of forms at north aeration tank distribution channel.
- Contractor started concrete pour for secondary clarifier launder wall extension.
- Contractor continued wet saw cutting and demolition of center wall between north and south aeration basins.

## KEY WORK ELEMENTS

- Completed Posts and Started Fence Installation
- North Aeration Tank Distribution Channel Form Removal
- Secondary Clarifier Launder Wall Concrete Pour
- North and South Aeration Basin Center Wall Demolition

## WORK ANTICIPATED DURING THE WEEK OF OCTOBER 16, 2023


- Contractor plans to tie effluent building and dividing wall rebar.
- Contractor plans to form second half of clarifier launder wall.
- Contractor plans to continue Clarifier No. 2 modifications.
- Contractor plans to continue aerator walkway conduit.

## CONTACT INFORMATION

Justin Skelly, P.E.  
Senior Project Manager  
413-567-6310 (x703)  
[justin.skelly@dpcengineering.com](mailto:justin.skelly@dpcengineering.com)



*New Fence and Post Installation*



*North Tank Distribution Channel*



*Clarifier Launder Wall Concrete Pour*



*Aeration Center Wall Demo*



*Aerial Views of Site*