

# South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project



**Weekly Project Update (Issued on November 2, 2023)  
Town of Deerfield, MA**

## WORK PERFORMED DURING THE WEEK OF OCTOBER 30, 2023

- Contractor completed stripping all forms from secondary clarifier wall extension.
- Contractor completed installation of operating wheels and shaft extensions in north aeration basin lower slide gates.
- Contractor continued grinding and rubbing secondary clarifier walls and north aeration tank distribution channel.
- Contractor continued installation of rebar and formwork for north aeration basin wall footing.
- Contractor continued to prepare mechanical spool pieces in north aeration tank for 36-inch slide gate installation.
- Contractor completed concrete pour for the north aeration basin wall footing.

## KEY WORK ELEMENTS

- Stripping All Forms from Secondary Clarifier Wall Extension
- Operating Wheels and Shaft Extensions Installation
- Rebar and Formwork Installation
- Grinding and Rubbing Secondary Clarifier Walls and North Aeration Tank Distribution Channel

## WORK ANTICIPATED DURING THE WEEK OF NOVEMBER 6, 2023

- Contractor plans to layout and pour sloped fill in clarifier.
- Contractor plans to start tying north tank wall footing.
- Contractor plans to install clarifier weirs.
- Contractor plans to demolish effluent building brick wall.

## CONTACT INFORMATION

Justin Skelly, P.E.  
Senior Project Manager  
413-567-6310 (x703)  
[justin.skelly@dpcengineering.com](mailto:justin.skelly@dpcengineering.com)



*Stripped Forms from Secondary Clarifier Wall Extension*



*Operating Wheels and Shaft Extensions Installation*



*Grinding and Rubbing of Walls in Secondary Clarifier*



*Rebar and Formwork Installation*



*Mechanical Spool Pieces Installation in North Aeration Tank*



*Concrete Pour of North Aeration Basin Wall Footing*

