

South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project



**Weekly Project Update (Issued on November 9, 2023)
Town of Deerfield, MA**

WORK PERFORMED DURING THE WEEK OF NOVEMBER 6, 2023

- Contractor completed stripping all forms from north aeration basin wall footing.
- Contractor continued grinding and rubbing secondary clarifier walls and north aeration tank distribution channel.
- Contractor completed resetting secondary clarifier mechanism.
- Contractor completed installation of walkway light and mixer motor disconnect plugs for south aeration basin.
- Contractor completed concrete pour for the northwest aeration tank sloped floor infill and distribution channel sloped floor.
- Contractor completed installation of weirs and baffles on secondary clarifier.
- Contractor continued installation of rebar for north aeration tank east wall extension.

KEY WORK ELEMENTS

- Stripping All Forms from North Aeration Basin Wall Footing
- Resetting Secondary Clarifier Mechanism
- Walkway Light and Mixer Motor Disconnect Plugs Installation
- Northwest Aeration Tank Sloped Floor Infill and Distribution Channel Sloped Floor Concrete Pour

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com

WORK ANTICIPATED DURING THE WEEK OF NOVEMBER 13, 2023

- Contractor plans to pour north aeration tank sloped floor and wall extension.
- Contractor plans to continue forming effluent wall.
- Contractor plans to finish secondary clarifier modifications.



Stripped Forms from North Aeration Basin Wall Footing



Resetting Secondary Clarifier Mechanism




Walkway Light Installation



Mixer Motor Disconnect Plugs Installation



Weirs and Baffles on Secondary Clarifier Installation



Concrete Pour of North Aeration Basin Wall Footing

