

# South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project



**Weekly Project Update (Issued on November 16, 2023)  
Town of Deerfield, MA**

## WORK PERFORMED DURING THE WEEK OF NOVEMBER 13, 2023

- Contractor completed concrete pour for north aeration basin B wall extensions on the east side.
- Contractor continued grinding and rubbing secondary clarifier walls and north aeration tank distribution channel.
- Contractor completed concrete pour for sloped floor at north aeration basin B.
- Contractor completed wiring of Meltric connectors for south aeration basin D aerators and mixers.
- Contractor completed resetting of secondary clarifier walkway.
- Contractor installed bollards at front gate keypad.

## KEY WORK ELEMENTS

- North Aeration Basin Wall Extension Concrete Pour
- North Aeration Basin Sloped Floor Concrete Pour
- Wiring of South Aeration Basin Meltric Connectors
- Resetting Secondary Clarifier Walkway

## WORK ANTICIPATED DURING THE WEEK OF NOVEMBER 20, 2023

- Contractor plans to tie in effluent line for clarifier No. 2.
- Contractor plans to install rebar and forms for north and south aeration dividing wall.
- Contractor plans to install aeration and mixer mooring post for aeration basin A.
- Contractor plans to install flange mounted gates.

## CONTACT INFORMATION


Justin Skelly, P.E.  
Senior Project Manager  
413-567-6310 (x703)  
[justin.skelly@dpcengineering.com](mailto:justin.skelly@dpcengineering.com)



Concrete Pour of North Aeration Basin B Wall Extension



Concrete Pour of North Aeration Basin B Sloped Floor



Wiring of Meltric Connectors



Secondary Clarifier Walkway Resetting



Bollard Installation of Front Gate Keypad