

South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project

*Weekly Project Update (Issued on February 1, 2024)
Town of Deerfield, MA*



WORK PERFORMED DURING THE WEEK OF JANUARY 29, 2024

- Contractor grouted mooring posts in north aeration basin C.
- Contractor grouted slide gate in north aeration basin C.
- Contractor installed handrails on north/south aeration center wall.
- Contractor started excavated for new drainage installation.
- Contractor installed 18-inch PVC drain line and catch basin structure for new drainage modification.
- Contractor rubbed and grinded concrete walls in north aeration basin C.

KEY WORK ELEMENTS

- Grouted Slide Gate in North Aeration Basin C
- Installed Handrails on North/South Aeration Center Wall
- Installed 18-Inch PVC Drain Line and Catch Basin for New Drainage Modification

WORK ANTICIPATED DURING THE WEEK OF FEBRUARY 5, 2024

- Contractor plans to install new drainage modification.
Contractor plans to continue rubbing and grinding of concrete walls in north aeration basin.

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com



Slide Gate Grouting in North Aeration Basin C



18-Inch PVC Drain Line and Catch Basin Installation

