

# South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project



**Weekly Project Update (Issued on March 25, 2024)  
Town of Deerfield, MA**

## **WORK PERFORMED BY CONTRACTOR DURING THE WEEKS OF MARCH 11, 2024 & MARCH 18, 2024**

- Installed rebar and formwork, and poured concrete for north tank concrete stairs.
- Connected electrical wiring for power supply panel to north aeration tanks and SCADA-2 panel.
- Installed metal staircase for secondary clarifier.
- Started-up UV disinfection system.

## **KEY WORK ELEMENTS**

- Installed Rebar Formwork, and Poured North Tank Concrete Stairs
- Connected Electrical Wiring for Power Supply Panel to North Aeration Tanks

## **WORK ANTICIPATED BY CONTRACTOR DURING THE WEEKS OF MARCH 25, 2024 & APRIL 1, 2024**

- Plans to start loaming around Clarifier No. 1 and Operations Building.
- Plans to power up new aerator and mixer panels.
- Plans to switch flows from aeration basin C to aeration basin D.
- Plans to continue to install rebar and formwork, and pour concrete for north tank concrete stairs.
- Plans to install and test dissolved oxygen probes for aeration basin tank D.

## **CONTACT INFORMATION**

Justin Skelly, P.E.  
Senior Project Manager  
413-567-6310 (x703)  
[justin.skelly@dpcengineering.com](mailto:justin.skelly@dpcengineering.com)



*Rebar and Formwork Installation, and Concrete Pour for North Tank Concrete Stairs*