

South Deerfield Wastewater Treatment Facility Phase 1 Upgrades Project

*Weekly Project Update (Issued on April 8, 2024)
Town of Deerfield, MA*



WORK PERFORMED BY CONTRACTOR DURING THE WEEKS OF MARCH 25, 2024 & APRIL 1, 2024

- Continued miscellaneous wiring to the north aeration tank mixers and aerators control panel.
- Completed metal conduit installation in north aeration tanks A and B.
- Completed formwork and rebar installation for the north tank concrete stairs.
- Drained north aeration tank C in order to strip boxes around slide gates.
- Filled north aeration tank A to test structure for leaks.
- Continued site grading and loaming around Secondary Clarifiers No. 1 and 2.

KEY WORK ELEMENTS

- North Aeration Tank Mixers and Aerators Wiring
- Form and Rebar Installation for North Tank Concrete Stairs
- Site Grading and Loaming around Secondary Clarifiers No. 1 and 2

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com

WORK ANTICIPATED BY CONTRACTOR DURING THE WEEKS OF APRIL 8, 2024 & APRIL 15, 2024

- Plans to install handrails for aeration tank A.
- Plans to complete aeration tank D walkway electrical installations.
- Plans to complete Secondary Clarifier No. 2 stairs installation.
- Plans to install remaining gates between aeration tanks A and B.
- Plans to complete remaining site grading, paving, loaming and hydroseeding.



North Aeration Tank Wiring and Conduit



North Tank Stairs Formwork



Site Grading